




Super Separator Spectrometer

Status of the spectrometer construction

H. Savajols (SM), A. Drouart (DSM), M. Authier (TM), G. Sénécal (GPC)



Fundamental research in Nuclear & Atomic physics


- High selectivity $> 10^{13}$
- High efficiency 50%
- Mass resolution $> 1/350$
- Versatility
- Unique instrumentation (SIRIUS – LEB – FISIC)



S³ Spectrometer construction


- **Spectrometer introduction**
- **Target station**
- **Dipoles and open Room-Temperature multipole triplet**
- **Beam Dump**
- **SMT (Superconducting Multipole Triplets), PSS (Power Supply Systems for SMT's) and Cryogenics**
- **Electric Dipole**
- **Infrastructure**
- **Risks & Milestones**

Main equipment and detection setups



- High selectivity $> 10^{13}$ - High efficiency 50% - In flight mass separation $> 1/350$
- Versatility & unique instrumentation (SIRIUS – LEB – FISIC)


Level of completion



S³ Target station

High power target: $\gg 1\text{p}\mu\text{A}$ ($= 6.10^{12}\text{p/s}$)


Beam Position (PFE, MIGR, EMS)



Being tested and commissioned offline before installation in S³ room:

- End of diagnostics integration / qualification
- End of Wheel and insertions Command Control
- On-line commissioning with GANIL beam (request in 2023)

can be done independently from other equipment




S³ Room Temperature magnets

3 magnetic dipoles




- Built, commissioned at Ganil magnetic measurements facility, partially installed in S³
- Power supplies and cables installed
- Power-up tests in S³ in Q1 2023






Open RT Open Triplet



- Built, commissioned at Sigmaphi and installed in S³
- Power supplies and cables installed
- Power-up tests in S³ in Q1 2023




S³ Beam Dump



Ready Not ready

Downstream BD
- 5 fingers
- 2 shutters
- 1 fixed plate



- 2 chambers
- 9 translation mechanisms
- 11 dump parts (5 fingers, 4 shutters, 2 stationary plates)
- Shielding: external lead shielding + internal shielding enclosure under vacuum

Everything studied/tested/validated at Saclay

except the dump plates / cooling pipes assemblies (challenging... final architecture just decided)

→ drawings end of 2022

→ dumps parts will be installed in Beam Dump chambers mid-2024. **Not requested for spectro optics commissioning**

S³ Beam Dump




Chambers


Built, installed and vacuum qualified in S³

Translation mechanisms

Procured and qualified at Saclay



Upstream chamber



Downstream chamber


Downstream Beam Dump internal shielding enclosure

- Enclosure and sliding door ("guillotine"): qualified at Saclay
- Guillotine motorization and linkage: installed in S³





Internal shielding

Guillotine




Guillotine

S³ SMT's, PSS and Cryogenics



Central cryoline
- In use since 2019

West & East cryolines
- Built
- Installed Nov-Dec 2022
- Commissioned March 2023



S³ SMT's, PSS and Cryogenics

Cryogenics: cold box turbine broke in May...

- Tentative for LHe manual feeding in June didn't work...
- Reparation @ Air Liquide → turbine available in December
- Next cool-down in March 2023

6 SMT's delivered:

- SMT1-2-4 OK
- SMT3: to be repaired at Ganil (delamination of YBCO tapes on 2HTS current leads)
- SMT5: some misunderstood quenches/fast discharges during May quick aborted tests
- SMT6: not tested yet (had to wait for repaired cold box turbine)
- SMT7: will be tested by provider end of October and then shipped

Power Supplies Systems (PSS): commissioned and installed

3D mapper

Delivered April 2021 (ANL WP) and first magnetic field measurements & alignment

- 2021-2022 measurements : good agreement for field integrals
- Measurements to be finished in second cool-down sequence in 2023

Next steps

- Install West and East branches of the Cryo Transfer Line (Nov-Dec 2022)
- Tune and commission new turbine
- Commission the complete Cryo Transfer Line
- Test SMT5, SMT6 and SMT7
- Finalize 3D magnetic field measurement & alignment in 2023
- All SMT in final position, tested and connected Q4 2023



S³ Electric Dipole

Chamber, Ti electrodes installed in S³
300 kV power-supplies at GANIL



HV Feedtroughs delay (Friatec-Kyocera): +75%!

Delivery January 31st instead of September 30th

→ first tests delayed and risky constraints on the installation process in 2023...
(S³ room in forbidden access during tests)

Final conditioning (2 months w/ nobody in the room) January 2024


- Dipole horizontal gap 20 cm
- Radius of curvature $\rho = 4\text{ m}$
- Bend angle $\theta = 22\text{ degrees}$
- Electric field $E = 3\text{ MV/m}$
($\pm 300\text{ kV}$)
- Vertical acceptance 25 cm



S³ Infrastructure

Utilities supply pipes (cooling water, compressed air, gas, gas recovery)
Achieved & qualified

FOURÉ
LAGADEC





Cable trays, cables, connections



- High power CC cables: achieved beginning of 2018
- High power AC cables and signal cables: 2500 cables (80 km), 2 km cables trays
 - Phase 1: Cable trays, cable connections on cabinets and part of S³ process: **complete** (95% of the cables in place, 75% of the 4600 connectors)
 - Phase 2: Cable trays and cable connections on remaining S³ process: beginning of 2023

Beam Dump cooling
Achieved & qualified



S³ Installation & tests constraints

Sequencing, interdependences


- Because of specific valves configurations, only the 3 more recent SMT's (SMT5, SMT6 and SMT7) can be placed in positions 1 and 2... They are not qualified so far...
- Alignment of SMT's at final locations before Cryoline SMT port positioning & welding
- Cryoline installation, then cables final placement & connections enabling Cryoline qualification
- West Cryoline qualification before Downstream Beam Dump re-installation
- Downstream Beam Dump re-installation before SMTpos2 installation
- SMTpos1 before Target station installation
- Walls apertures concrete filling after Cryoline and all SMT's qualification
- Periodic maintenance campaigns preventing cooling

→ Reactive updating of a very precise schedule

Safety

- Temporary waiver for accessing in the West area ends March 27th 2023 (emergency exit won't be finished before 2024)
 - new waiver requested
- Achromatic Point diagnostic chamber to be installed at the very end of the installation (to keep an easy escape from West)
- Spectrometer room in forbidden access during Electric Dipole tests and conditioning (X-rays)

→ Tight relationship with Ganil safety division



S³ Risks

Technical risks → Support of Ganil skills groups

- One of a kind equipment... Each object is a prototype
- 3 SMT's not qualified yet, Electric Dipole not qualified yet
- Early turbine failure not understood yet
- Spare parts expensive for S³

Industrial risks → Support of Ganil and upper bodies procurements/legal divisions

- Providers and subcontractors often unpredictable
 - Big companies can have other priorities
 - Small companies can't withstand the budget risks associated with expensive objects (SMT's)
 - Human turnovers and strategy changes (PSS, SMT's superconducting coils → no spare coils could be produced!)
 - Raw materials and Today's context

Human Resources → Strengthened relation with Ganil management and the Ganil "Cellule de Coordination des Projets"

- Turnover (many examples in the past), difficult to anticipate...
- fixed term employees don't provide secure solution in a moving schedule
- fixed term employees can not coordinate transverse WPs through Ganil management structure
- Lack of WP coordinators (permanent staff)
- Human resource constraint in a multiproject context and Ganil + Spiral 2 operation

Budgetary risks

- S³ budgetary margins almost at zero
- No money left in case of one SMT out of order
- No money for spare parts


→ **Periodic S³ Steering committees**

S³ Planning

	2022												2023												2024																						
	Q1			Q2			Q3			Q4			Q1			Q2			Q3			Q4			Q1			Q2			Q3			Q4													
	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N
Apertures concrete filling																																															
47-169																																															
Standard apertures																																															
169-48																																															
Cryogenics																																															
Cold conditions																																															
Cryoline installation and tests																																															
Cryogenics global tests																																															
SMT																																															
SMT2 (final position 6)																																															
SMT4 (final position 7)																																															
SMT3 (final position 5)																																															
SMT1 (final position 4)																																															
SMT5 (final position 3)																																															
SMT6 (final position 1)																																															
SMT7 (final position 2)																																															
Field mapping																																															
3D mapping																																															
Electric Dipole																																															
Feedtroughs installation and first tests																																															
Conditioning																																															
Target station installation																																															
Global vacuum tests																																															
PLCs and CC commissioning																																															
Safety validations																																															
Beam Dump, dump plates																																															
Dump parts final drawings																																															
Call for tender and contract																																															
Manufacturing																																															
Integration-Qualification at Saclay																																															
Integration-Qualification in S ³																																															

S3 spectro ready for Optic commissioning

Deliveries



S³ Milestones

Electric dipole complete	31/01/2023
Last SMT end-to-end tests	31/07/2023
End of 3D mapping	13/10/2023
Last SMT installed	07/12/2023
End of vacuum global tests with PLC	19/04/2024
End of final cryogenics commissioning with all SMTs	19/04/2024
Start of Spectrometer's commissioning with beam	01/06/2024
End of Beam dump installation on spectrometer line	31/07/2024

Planning: ready for beam commissioning June 2024, without dump plates & fingers

Spectrometer construction summary

- All designs finished (except dumps parts: December 2022)
- 2022 not effective for SMT testing because loss of liquefier turbine
- Installation, qualification, infrastructure: significative involvement of Ganil teams
- Schedule led by SMT's end-to-end tests: 2 cold phases in 2023
- Final global tests in S1 2024 and beam commissioning in S2 2024

- Majors risks:
 - No spare parts for major equipment (turbine, High Temperature Superconducting current leads, superconducting coils...)
 - Manpower bottlenecks
 - Non-compliance or delays of industrial realizations